Operator Daily Inspection Checklist IC Crane

Date:	Location:	Operator's Name:	Meter Hours:
Date.	LUCALIUII.	Operator s marrie.	Metel nouls.

Instructions: Check all items. Inspect and rate Satisfactory = S Unsatisfactory = U Not Applicable = N/A

Walk Around Inspection	S	U	N/A
Safety Guards and Plates			
Carrier Frame, Rotate Base			
General Hardware on all structures			
Wire Rope			
Reeving / Drum			
Block / Anti 2 Block			
Hook & Safety Latch			
Sheaves			
Extend & Retract Boom / Jib and Check Wear Plate Bolts			
Gantry, Pendants, Boom Stops			
Check Walks, Ladders, Handrails & Cab			
Tires, Wheels, Tracks			
Leaks - Fuel, Oil, Lube, Water			
Outrigger / Locking Device			
Operation Inspection	S	U	N/A
Area Safety - Check area around job to ensure safety			
Unusual Noises when Running			
Fleeting Sheave			
Counter Weight Extension (Full Extend / Full Retract)			
Boom Cylinders (Full Extend / Full Retract)			

Operator Cab Inspection	S	U	N/A
Gauges			
Warning & Indicator Lights			
Control / Brakes			
Visibility			
Load Rating Charts			
Safety Devices			
Emergency Stops			
Boom Angle / Radius Indicator			
Machinery House Inspection	S	U	N/A
Housekeeping			
Engine / Compressor			
Open Cabinets - Inspect Hoses for kinks or leaks, etc.			
Lubrication			
Battery			
Lights			
Glass			
Clutch / Brake Linings			
Electric Motors			
Warning Tags			
Fire Extinguisher			

Operator's Signature	
(I have checked and verified to the best of my knowledge that everything is in a safe and proper working condition)	
omments (Any item marked Unsatisfactory must be explained & reported to Maintenance Immediately)	